Cobb Hill Construction, Inc.

Meeting Notes

206 North State Street

Concord, NH 03301

The Canterbury Town Hall Addition

Phone: (603)224-8373 Fax (603)224-0375

Job # 40-002-03

Site phone: 783-0324 Fax:783-8967

Project Meeting							
Date	Start	Finish	Meet Next	Time next	Location next	Prepared by	
09/27/04	8:00	9:00	10/06/04	7PM	Town Hall	Claude Dupuis	

Purpose			Location	General Notes				
Team m	neeting		Complex job trailer					
Attended By			Firm	Function				
Kent Ruesswick KR		KR	Canterbury Building Committe	Chairman CBC	375-6474			
Ted West TW		ΤW	Canterbury Building Committe	СВС				
Eric Palson EP		EP	Sheerr McCrystal Palson	Principal	526-9309			
Geoff Magoon GM		GM	Cobb Hill Construction	Project superintendent for Town Hall Addition				
Scott McFarland SM		SM	Cobb Hill Construction	Project superintendent for Complex				
Claude Dupuis CD		CD	Cobb Hill Construction	Project manager				
		Meeting	Summary					
ltem			Old Business					
9-23:3	KR prop	osed ra	raising grade at rear of THA 9-27 Kent is talking about the back of the building being					
	raised a	bout 1	2" or so. Will review final gra	des prior to spreading loam.				
9-23:4 THA - no heat in kitchen: Look into using existing HA system to heat			ng HA system to heat whole ad	dition.				
	9-27 Electrical would be the least expensive to install. KR asked to price installing existing							
	hot air f	hot air furnace and duct work for entire addition.						
9-23:6	THA - no GFI, light & bath fans							
	9-27 Celtic proposal reviewed. Celtic did include kitchen outlets, GFI in baths and bath fans.							
		-	•	one approved) adds \$175. 2) E				

heads approved adds \$375 3) one GFI outlet at exterior - rejected.

9-23:7 THA - Oct. 22 event at the Town Hall

9-27 Nothing happening on Oct.22 but there is a meeting scheduled for Oct 5th.

Note: Item	Please respond to issues under new business within 2 working days with any issues.				
	Assigned to	New Business			
9-27:1	Review SK-5 by SMP adding window in hall. CBC approved size and location. CHC pricing.				
9-27:2	Lou on site to check structural condition at new opening to addition. Will advise.				
9-27:3	Discussed stairs to basement. Treads to be 2X KD with 1X pine risers. Stairs will be steep due to existing conditions.				
9-27:4	Proposed 3'0" door to basement stair from exterior will need to be changed to 2'8" due to lack of room.				

THA = Town Hall Addition