Cobb Hill Construction, Inc.

Meeting Notes

206 North State Street

Concord, NH 03301

The Canterbury Town Hall Addition

Phone: (603)224-8373 Fax (603)224-0375 Job # 40-002-03

Site phone: 783-0324 Fax:783-8967

Project Meeting								
Date	Start	Finish	Meet Next	Time next	Location ne	ext	Prepared by	
10/28/04	8AM	10AM	11/03/04	7PM	Town Hall		Claude Dupuis	
Purpose			Location		General Notes			
Team meeting			Town Hall					
Attended By		Firm		Function				
Kent Ruesswick		KR	Canterbury Building Committed		Chairman CBC			
Ted West		TW	Canterbury Building Committed		CBC			
Jim Sawicki		JS	Highway Department		Forman			
Beth Blair		BB	Canterbury Building Committed		CBC			
Eric Palson		EP	Sheerr McCrystal Palson P		Principal 526-9309			
Geoff Magoon		GM	Cobb Hill Construction F		Project superintendent for Town Hall Addition			
Scott McFarland		SM	Cobb Hill Construction F		Project superintendent for Complex			
Claude Dupuis		CD	Cobb Hill Construction Pro		Project mar	Project manager		
Meeting Summary								
Item			Old Business					

Note:	Please respond to issues under new business within 2 working days with any issues.					
Item	Assigned to	New Business				
10-28:1	Schedule: Framing completed. Roofing complete today and mech roughs scheduled for next week.					
-	Siding and windows next week.					

- Siding and windows next week.
- 10-28:2 KG provided code changes that require that means of egress be uniformly slip resistant. CHC will provide pricing.
- 10-28:3 KG provided code changes that require non-porous to a minimum of 4'0" at all walls within 2' of a toilet and urinal fixtures. Also the base needs to be non-porous and extend up wall a minimum of 6".
 - CHC will price deco coat and 6" vinyl base. Price decocoat three walls 4' high with chair rail.
- 10-28:4 EP submitted finish schedule for approval. CBC approved.
- 10-28:5 Light sconce needs to be selected. Allowance is \$75 per fixture.
- 10-28:6 Tstat for electric heaters are on the each individual heater. CBC asked if all heaters could be controlled from one Tstat in the kitchen. CHC to check with electrician.
- 10-28:7 Subs asking for building permit # to pull there permits. It is believed that the building permit is all inclusiveHas the town applied for permit?
- 10-28:8 Plans call for exterior paint to be oil based paint. CBC directed CHC to match existing paint type latex
 - and color.